WEST RIVER STREET STREETSCAPE IMPROVEMENTS

West River Street Project Schedule

Town of Truckee
Ruppert, Inc.

Project Start Date:	**5/1/23**
Projected Project End Date:	**9/15/24**

Daytime work with one-way traffic control → | Limited Daytime work with two-way traffic and Nightime work with full closure of W. River Street between 10 pm and 7 am → | Daytime work with one-way traffic control →

Task	Contractor/ Subcontractor	Approx. Start Date:	Approx. End Date:	Daytime Work (yes/no)	Nightime Work (yes/no)	% Completed	MAY				JUNE			JULY						AUGUST					SEPTEMBER				OCTOBER	
							Week 1	Week 2	Week 3	Week 4	Week 1	Week 2	Week 3	Week 4	Week 5	Week 1	Week 2	Week 3	Week 4	Week 1	Week 2	Week 3	Week 4	Week 5	Week 1	Week 2	Week 3	Week 4	Week 1	Week 2
							5/1 - 5/6	5/7 - 5/13	5/14 - 5/20	5/21 - 5/27	5/28 - 6/3	6/4 - 6/10	6/11 - 6/17	6/18 - 6/24	6/25 - 7/1	7/2 - 7/8	7/9 - 7/15	7/16 - 7/22	7/23 - 7/29	7/30 - 8/5	8/6 - 8/12	8/13 - 8/19	8/20 - 8/26	8/27 - 9/2	9/3 - 9/9	9/10 - 9/16	9/17 - 9/23	9/24 - 9/30	10/1 - 10/7	10/8 - 10/14
Mobilize equipment and personnel to work site	Ruppert, Inc.	5/1/23	5/1/23	✓		0%																								
Set up and maintain traffic control	Nevada Barricade	5/1/23	10/15/23	✓		0%																								
Construction survey	Terragraphic Survey	5/2/23	10/15/23	✓		0%																								
Set up erosion control and construction fencing	Ruppert, Inc.	5/2/23	5/11/23	✓		0%																								
Demo landscape island in Jax Diner and The Station parking areas	Ruppert, Inc.	5/11/23	5/21/23	✓		0%																								
Apply Class 2 aggregate base at Jax Diner and The Station parking lot	Ruppert, Inc.	5/21/23	5/31/23	✓		0%																								
WORK ON EAST RIVER STREET						**X1.1**																								
Pothole Utilities	Ruppert, Inc.	5/31/23	6/1/23	✓		0%																								
Stub out service connection at 10009 - 10069 East River Street	Ruppert, Inc.	6/1/23	6/9/23	✓		0%																								
Trench and install utilty conduit in roadway (1,070 LF)	Ruppert, Inc.	6/9/23	6/19/23	✓		0%																								
Install utiltiy pullboxes in front of 10014 East River Street	Ruppert, Inc.	6/11/23	6/12/23	✓		0%																								
Install utiltiy pullboxes in front of 10049 East River Street	Ruppert, Inc.	6/14/23	6/15/23	✓		0%																								
Install utiltiy pullboxes in front of 10055 East River Street	Ruppert, Inc.	6/16/23	6/18/23	✓		0%																								
Install utiltiy pullboxes and valut in front of 10069 East River Street	Ruppert, Inc.	6/19/23	6/19/23	✓		0%																								
Remove and replace concrete curb and gutter	Ruppert, Inc.	6/20/23	6/22/23	✓		0%																								
Remove and replace paver sidewalk	Ruppert, Inc.	6/22/23	6/24/23	✓		0%																								
DEMOLITION BETWEEN WEST OF 11262 W. RIVER ST. AND 10187 W. RIVER ST.						**C2.1**																								
Pothole Utilities	Ruppert, Inc.	5/11/23	5/14/23	✓		0%																								
Remove and dispose of (2) bollards	Ruppert, Inc.	5/12/23	5/12/23	✓		0%																								
Remove and store roadway signs	Ruppert, Inc.	5/12/23	5/13/23	✓		0%																								
Trench and remove and dispose of 105 LF of 24" SD Pipe	Ruppert, Inc.	5/13/23	5/18/23	✓		0%																								
Trench and remove 36 LF of 24" storm drain pipe in roadway	Ruppert, Inc.	5/18/23	5/20/23	✓		0%																								
Sawcut for proposed storm drain on Mill Street	Ruppert, Inc.	5/20/23	5/20/23	✓		0%																								
Sawcut for offsited dry utilities on West River Street (WRS)	Ruppert, Inc.	5/20/23	5/21/23	✓		0%																								
UNDERGROUND STORM DRAIN BETWEEN WEST OF 11262 W. RIVER ST. AND 10187 W. RIVER ST.						**C6.1**																								
Trench and install 36 LF of 24" SD pipe across WRS	Ruppert, Inc.	5/18/23	5/20/23	✓		0%																								
Trench and install 154 LF of 1" irrigation SVC	Ruppert, Inc.	5/20/23	5/21/23	✓		0%																								
Trench and install 181 LF 24" storm drain pipe	Ruppert, Inc.	5/13/23	5/18/23	✓		0%																								
Install (2) 60" SD Manhole	Ruppert, Inc.	5/18/23	5/21/23	✓		0%																								
Install 105 LF of 24" HDPE pipe	Ruppert, Inc.	5/13/23	5/18/23	✓		0%																								
Install 48" SD Manhole	Ruppert, Inc.	5/18/23	5/19/23	✓		0%																								
Install 1" irrigation meter	Ruppert, Inc.	5/19/23	5/20/23	✓		0%																								
Trench and install 167 LF of 24" HDPE pipe on Mill Street	Ruppert, Inc.	5/20/23	5/22/23	✓		0%																								
Install Deflector Separator Sediment vault on Mill Street	Ruppert, Inc.	5/22/23	5/25/23	✓		0%																								
Install distribution tee and outlet protection on Mill Street	Ruppert, Inc.	5/25/23	5/28/23	✓		0%																								
UNDERGROUND UTILITIES BETWEEN WEST OF 11262 W. RIVER ST. AND 10187 W. RIVER ST.						**U1.0 - U2.0**																								
Install 612 vault and (3) pull boxes at new Utility Pole	Ruppert, Inc.	5/28/23	5/31/23	✓		0%																								
Joint Trench - 906 LF	Ruppert, Inc.	5/31/23	6/9/23	✓		0%																								
Install (4) pull boxes and utility pads at GC Construction building	Ruppert, Inc.	6/9/23	6/9/23	✓		0%																								
Install (5) pull boxes and utiltiy pads across WRS from Flyers	Ruppert, Inc.	6/10/23	6/10/23	✓		0%																								
Install later utility trench - 162 LF	Ruppert, Inc.	6/11/23	6/14/23	✓		0%																								
Install (3) pull boxes at Truckee Tire	Ruppert, Inc.	6/14/23	6/14/23	✓		0%																								
Install (3) pull boxes at Flyers	Ruppert, Inc.	6/15/23	6/15/23	✓		0%																								

West River Street Project Schedule

							MAY				JUNE					JULY				AUGUST					SEPTEMBER				OCTOBER	
							Week 1	Week 2	Week 3	Week 4	Week 1	Week 2	Week 3	Week 4	Week 5	Week 1	Week 2	Week 3	Week 4	Week 1	Week 2	Week 3	Week 4	Week 5	Week 1	Week 2	Week 3	Week 4	Week 1	Week 2
Task	Contractor/ Subcontractor	Approx. Start Date:	Approx. End Date:	Daytime Work (yes/no)	Nightime Work (yes/no)	% Completed	5/1 - 5/6	5/7 - 5/13	5/14 - 5/20	5/21 - 5/27	5/28 - 6/3	6/4 - 6/10	6/11 - 6/17	6/18 - 6/24	6/25 - 7/1	7/2 - 7/8	7/9 - 7/15	7/16 - 7/22	7/23 - 7/29	7/30 - 8/5	8/6 - 8/12	8/13 - 8/19	8/20 - 8/26	8/27 - 9/2	9/3 - 9/9	9/10 - 9/16	9/17 - 9/23	9/24 - 9/30	10/1 - 10/7	10/8 - 10/14
Install 612 vault and (3) pull boxes at Mill Street	Ruppert, Inc.	6/15/23	6/18/23	✓		0%																								
Lateral stub outs to Warehouse	Ruppert, Inc.	6/18/23	6/19/23	✓		0%																								
Install transformer pad and pull boxes for Union Pacific Railroad crewhouse	Ruppert, Inc.	6/19/23	6/21/23	✓		0%																								
PREP FOR CONCRETE BETWEEN WEST OF 11262 W. RIVER ST. AND 10187 W. RIVER ST.						**C3.1**																								
Prep for concrete crosswalk and median across WRS at 10199 WRS	Ruppert, Inc.	6/21/23	6/26/23		✓	0%																								
Prep for concrete curb/gutter and paver sidewalk	Ruppert, Inc.	6/26/23	7/1/23		✓	0%																								
Install concrete median island	V Concrete	7/1/23	7/6/23	✓		0%																								
Install 72 LF crosswalk concrete boarder curb	V Concrete	7/6/23	7/10/23	✓		0%																								
Install concrete ADA ramps	V Concrete	7/10/23	7/12/23	✓		0%																								
Install 145 LF concrete curb/gutter and restraint curb	V Concrete	7/12/23	7/17/23	✓		0%																								
Install 385 SF paver crosswalk	Ruppert, Inc.	7/17/23	7/19/23	✓		0%																								
Install 1,152 SF paver sidewalk	Ruppert, Inc.	7/19/23	7/24/23	✓		0%																								
DEMOLITION BETWEEN 10187 W. RIVER ST. AND 10141 W. RIVER ST.						**C2.2**																								
Pothole Utilities	Ruppert, Inc.	6/22/23	6/24/23		✓	0%																								
Remove and dispose of (e) concrete curb & gutter	Ruppert, Inc.	6/24/23	6/25/23		✓	0%																								
Remove and store roadway signs	Ruppert, Inc.	6/25/23	6/25/23	✓		0%																								
Remove and dispose of steps at 10145 WRS	Ruppert, Inc.	6/25/23	6/26/23	✓		0%																								
Remove and dispose of chain fence at 1014 WRS	Ruppert, Inc.	6/26/23	6/27/23	✓		0%																								
Remove and dispose of 4x4 posts.	Ruppert, Inc.	6/27/23	6/28/23	✓		0%																								
Remove and dispose of (e) pavers at 10153 WRS	Ruppert, Inc.	6/28/23	6/28/23	✓		0%																								
UNDERGROUND STORM DRAIN BETWEEN 10187 W. RIVER ST. AND 10141 W. RIVER ST.						**C6.2**																								
Trench and install 35 LF of 8" SD pipe in front of 10153 WRS	Ruppert, Inc.	6/28/23	6/30/23		✓	0%																								
Trench and install 13 LF of 15" SD pipe to DI	Ruppert, Inc.	6/30/23	7/1/23		✓	0%																								
Install DI #1	Ruppert, Inc.	7/1/23	7/1/23		✓	0%																								
Install 48" SD Manhole #4	Ruppert, Inc.	7/1/23	7/4/23	✓		0%																								
Install 90 LF of 15" HDPE pipe	Ruppert, Inc.	7/4/23	7/6/23		✓	0%																								
UNDERGROUND UTILITIES BETWEEN 10187 W. RIVER ST. AND 10141 W. RIVER ST.						**U2.0**																								
Install TDPUD pull box	Ruppert, Inc.	7/6/23	7/6/23	✓		0%																								
Joint Trench - 231 LF	Ruppert, Inc.	7/6/23	7/11/23		✓	0%																								
Install (2) pull boxes for TDPUD at 10167 W. River Street	Ruppert, Inc.	7/11/23	7/11/23		✓	0%																								
Install (2) pull boxes and utiltiy pads at UPRR crew house	Ruppert, Inc.	7/12/23	7/12/23		✓	0%																								
Install later utility trench - 160 LF	Ruppert, Inc.	7/13/23	7/16/23		✓	0%																								
Install (3) bollards at UPRR crew house	Ruppert, Inc.	7/16/23	7/16/23		✓	0%																								
Install CATV amp base and single meter pedistal	Ruppert, Inc.	7/17/23	7/18/23	✓		0%																								
Install TDPUD pull box in front of 10141 W. River Street	Ruppert, Inc.	7/18/23	7/18/23	✓		0%																								
PREP FOR CONCRETE BETWEEN 10187 W. RIVER ST. AND 10141 W. RIVER ST.						**C3.2**																								
Prep for concrete crosswalk and median across WRS at 10187 WRS	Ruppert, Inc.	7/18/23	7/18/23		✓	0%																								
Prep for concrete and paver sidewalk on north side of W. River Street	Ruppert, Inc.	7/18/23	7/20/23		✓	0%																								
Prep for concrete curb/gutter and paver sidewalk on south side of WRS	Ruppert, Inc.	7/20/23	7/22/23		✓	0%																								
Install 221 LF of battered curb on north side of W. River Street	V Concrete	7/22/23	7/27/23	✓		0%																								
Insall 738 SF of concrete sidewalk on north side of W. River Street	V Concrete	7/27/23	8/4/23	✓		0%																								
Install 115 SF paver crosswalk	Ruppert, Inc.	8/4/23	8/6/23	✓		0%																								
Install 1,512 SF paver sidewalk on south side of W. River Street	Ruppert, Inc.	8/6/23	8/16/23	✓		0%																								
DEMOLITION BETWEEN 10141 W. RIVER ST. AND 10095 W. RIVER ST.						**C2.3**																								
Pothole Utilities	Ruppert, Inc.	7/19/23	7/21/23		✓	0%																								
Remove and dispose of 254 LF (e) concrete curb & gutter	Ruppert, Inc.	7/21/23	7/22/23		✓	0%																								

West River Street Project Schedule

							MAY				JUNE					JULY				AUGUST					SEPTEMBER				OCTOBER	
							Week 1	Week 2	Week 3	Week 4	Week 1	Week 2	Week 3	Week 4	Week 5	Week 1	Week 2	Week 3	Week 4	Week 1	Week 2	Week 3	Week 4	Week 5	Week 1	Week 2	Week 3	Week 4	Week 1	Week 2
Task	Contractor/ Subcontractor	Approx. Start Date:	Approx. End Date:	Daytime Work (yes/no)	Nightime Work (yes/no)	% Completed	5/1 - 5/6	5/7 - 5/13	5/14 - 5/20	5/21 - 5/27	5/28 - 6/3	6/4 - 6/10	6/11 - 6/17	6/18 - 6/24	6/25 - 7/1	7/2 - 7/8	7/9 - 7/15	7/16 - 7/22	7/23 - 7/29	7/30 - 8/5	8/6 - 8/12	8/13 - 8/19	8/20 - 8/26	8/27 - 9/2	9/3 - 9/9	9/10 - 9/16	9/17 - 9/23	9/24 - 9/30	10/1 - 10/7	10/8 - 10/14
Remove and store roadway signs and mailbox	Ruppert, Inc.	7/22/23	7/22/23	✓		0%																								
Remove and dispose of 2,400 SF of gravel shoulder backing, north side of WRS	Ruppert, Inc.	7/22/23	7/24/23		✓	0%																								
Remove and dispose of 308 SF of AC driveway at north side of WRS	Ruppert, Inc.	7/24/23	7/25/23		✓	0%																								
Remove and dispose of 39 LF of SD pipe across WRS between 10115 & 10101 WRS	Ruppert, Inc.	7/25/23	7/26/23		✓	0%																								
Remove and dispose of (e) concrete landing at 10131 W. River St.	Ruppert, Inc.	7/26/23	7/26/23		✓	0%																								
Remove and dispose of (e) concrete step at 10115 W. River St.	Ruppert, Inc.	7/26/23	7/27/23		✓	0%																								
Remove and dispose of (e) deck at 10095 W. River St.	Ruppert, Inc.	7/27/23	7/27/23		✓	0%																								
UNDERGROUND STORM DRAIN BETWEEN 10141 W. RIVER ST. AND 10095 W. RIVER ST.						**C6.3**																								
Trench and install 251 LF of SD pipe in center of W. River Street	Ruppert, Inc.	7/27/23	7/31/23		✓	0%																								
Install 48" SDMH #5, middle of W. River Street between 10115 & 10101 WRS	Ruppert, Inc.	7/31/23	8/1/23	✓		0%																								
Install 48" SDMH #6, middle of W. River Street in front of 10115 & 10101 WRS	Ruppert, Inc.	8/1/23	8/2/23	✓		0%																								
Install 10 LF of 15" SD pipe in W. River Street between 10115 & 10101 WRS	Ruppert, Inc.	8/2/23	8/2/23		✓	0%																								
Install DI #2 at south roadway edge between 10115 & 10101 WRS	Ruppert, Inc.	8/2/23	8/3/23	✓		0%																								
Install 14 LF of 8" SD pipe south of W. River Street between 10115 & 10101 WRS	Ruppert, Inc.	8/3/23	8/3/23		✓	0%																								
Install 15 LF of 15" SD pipe in W. River Street in front of 10095 WRS	Ruppert, Inc.	8/3/23	8/4/23		✓	0%																								
Install DI #2 at south roadway edge in front of 10095 WRS	Ruppert, Inc.	8/4/23	8/4/23	✓		0%																								
Install 7 LF of 8" SD pipe south of W. River Street in front of 10095 WRS	Ruppert, Inc.	8/4/23	8/5/23		✓	0%																								
Install 15 LF of 8" trench drain in sidewalk in front of 10101 W. River St.	Ruppert, Inc.	8/5/23	8/6/23		✓	0%																								
Install 57 LF of 8" trench drain in sidewalk in front of 10101 W. River St.	Ruppert, Inc.	8/6/23	8/7/23		✓	0%																								
UNDERGROUND UTILITIES BETWEEN 10141 W. RIVER ST. AND 10095 W. RIVER ST.						**U3.0**																								
Joint Trench - 264 LF	Ruppert, Inc.	8/7/23	8/10/23		✓	0%																								
Install TDPUD 612 Vault and (2) utility pull boxes in roadway in front of 10131 WRS	Ruppert, Inc.	8/10/23	8/13/23		✓	0%																								
Install later utility trench - 85 LF	Ruppert, Inc.	8/13/23	8/15/23		✓	0%																								
Install CATV pull box and lateral 25 LF CATV line from roadway to 10115 W. River St.	Ruppert, Inc.	8/15/23	8/15/23		✓	0%																								
Install lateral AT&T trench and pull box from roadway to The Station - 83 LF	Ruppert, Inc.	8/15/23	8/18/23		✓	0%																								
Install AT&T pull box in front of 10095 W. River St.	Ruppert, Inc.	8/18/23	8/18/23	✓		0%																								
Install 40 LF lateral joint trench at driveway to Jax Diner	Ruppert, Inc.	8/18/23	8/19/23		✓	0%																								
Install TDPUD pad and Comm pull box with 5 bollards at driveway to Jax Diner	Ruppert, Inc.	8/19/23	8/21/23	✓		0%																								
PREP FOR CONCRETE BETWEEN 10141 W. RIVER ST. AND 10095 W. RIVER ST.						**C3.3**																								
Prep for concrete and paver sidewalk on north side of W. River Street	Ruppert, Inc.	8/21/23	8/23/23		✓	0%																								
Prep for concrete curb/gutter and paver sidewalk on south side of WRS	Ruppert, Inc.	8/23/23	8/25/23		✓	0%																								
Prep for concrete and paver crosswalk in front of 10095 W. River Street	Ruppert, Inc.	8/25/23	8/25/23		✓	0%																								
Install 240 LF of 6" battered curb on north side of W. River Street	V Concrete	8/25/23	8/29/23	✓		0%																								
Install 206 LF of concrete retaining wall to the north side of the paver sidewalk north of WRS	V Concrete	8/29/23	9/2/23	✓		0%																								
Install 5' wide concrete stairs in front of The Station	V Concrete	9/2/23	9/3/23	✓		0%																								
Install 160 LF 4" rotated curb & gutter along the south side of W. River Street	V Concrete	9/3/23	9/5/23	✓		0%																								
Install 96 LF 3" rotated curb & gutter along the south side of W. River Street	V Concrete	9/5/23	9/7/23	✓		0%																								
Install concrete driveway at 10131 W. River Street	V Concrete	9/7/23	9/8/23	✓		0%																								
Construct ramp and steps at 10131 W. River Street	V Concrete	9/8/23	9/8/23	✓		0%																								
Construct ramp and steps at 10115 W. River Street	V Concrete	9/8/23	9/9/23	✓		0%																								
Install 1,440 SF paver sidewalk on north side of W. River Street	Ruppert, Inc.	9/9/23	9/14/23	✓		0%																								
Install 1,428 SF paver sidewalk on south side of W. River Street	Ruppert, Inc.	9/14/23	9/19/23	✓		0%																								
Install 130 SF heavy duty paver entrance between 10115 & 10101 W. River Street	Ruppert, Inc.	9/19/23	9/20/23	✓		0%																								
DEMOLITION BETWEEN 10095 W. RIVER ST. AND 10039 W. RIVER ST.						**C2.4**																								
Remove and dispose of 254 LF (e) concrete curb & gutter along north side of WRS	Ruppert, Inc.	8/21/23	8/22/23		✓	0%																								
Remove and store roadway signs and parking meters	Ruppert, Inc.	8/22/23	8/22/23	✓		0%																								

West River Street Project Schedule

							MAY				JUNE					JULY				AUGUST					SEPTEMBER				OCTOBER	
							Week 1	Week 2	Week 3	Week 4	Week 1	Week 2	Week 3	Week 4	Week 5	Week 1	Week 2	Week 3	Week 4	Week 1	Week 2	Week 3	Week 4	Week 5	Week 1	Week 2	Week 3	Week 4	Week 1	Week 2
Task	Contractor/ Subcontractor	Approx. Start Date:	Approx. End Date:	Daytime Work (yes/no)	Nightime Work (yes/no)	% Completed	5/1 - 5/6	5/7 - 5/13	5/14 - 5/20	5/21 - 5/27	5/28 - 6/3	6/4 - 6/10	6/11 - 6/17	6/18 - 6/24	6/25 - 7/1	7/2 - 7/8	7/9 - 7/15	7/16 - 7/22	7/23 - 7/29	7/30 - 8/5	8/6 - 8/12	8/13 - 8/19	8/20 - 8/26	8/27 - 9/2	9/3 - 9/9	9/10 - 9/16	9/17 - 9/23	9/24 - 9/30	10/1 - 10/7	10/8 - 10/14
Remove and dispose of 330 SF of paver ramp in front of 10090 W. River ST.	Ruppert, Inc.	8/22/23	8/24/23		✓	0%																								
Remove and dispose of private parking lot at 10069 W. River St.	Ruppert, Inc.	8/24/23	8/25/23		✓	0%																								
Remove and dispose of 275 LF of AC curb along parking are of Jax Diner	Ruppert, Inc.	8/25/23	8/26/23		✓	0%																								
UNDERGROUND STORM DRAIN BETWEEN 10095 W. RIVER ST. AND 10039 W. RIVER ST.						**C6.4**																								
Trench and install 251 LF of SD pipe in center of W. River Street	Ruppert, Inc.	8/26/23	8/30/23		✓	0%																								
Install 48" SDMH #7, middle of W. River Street in front of 10075 W. River St.	Ruppert, Inc.	8/30/23	8/31/23	✓		0%																								
Install 14 LF of 15" SD pipe in W. River Street in front of 10075 W. River St.	Ruppert, Inc.	8/31/23	8/31/23		✓	0%																								
Install DI #4 at south roadway edge in front of 10075 W River St.	Ruppert, Inc.	8/31/23	9/1/23	✓		0%																								
UNDERGROUND UTILITIES BETWEEN 10095 W. RIVER ST. AND 10039 W. RIVER ST.						**U3.0**																								
Joint Trench - 276 LF	Ruppert, Inc.	9/1/23	9/4/23		✓	0%																								
Install lateral 47 LF AT&T trench and pull box from roadway to Jax Diner parking lot	Ruppert, Inc.	9/4/23	9/7/23		✓	0%																								
PREP FOR CONCRETE BETWEEN 10095 W. RIVER ST. AND 10039 W. RIVER ST.						**C3.3**																								
Sawcut and prep for 36" valley gutter in Jax Diner parking lot	Ruppert, Inc.	8/31/23	8/31/23		✓	0%																								
Prep for concrete curb/gutter along paver island in Jax Diner parking lot	Ruppert, Inc.	8/31/23	9/1/23		✓	0%																								
Prep for paver island in Jax Diner parking lot	Ruppert, Inc.	9/1/23	9/3/23		✓	0%																								
Prep for 36" valley gutter at north side of W. River St. in front of Jax Diner parking	Ruppert, Inc.	9/3/23	9/5/23		✓	0%																								
Prep or concrete and paver crosswalk across WRS in front of 10090 W. River St.	Ruppert, Inc.	9/5/23	9/7/23		✓	0%																								
Prep for 254 LF of concrete curb/gutter along the south side of W. River St.	Ruppert, Inc.	9/7/23	9/10/23	✓	✓	0%																								
Prep for 254 LF of paver sidewalk along the south side of W. River St.	Ruppert, Inc.	9/10/23	9/13/23	✓		0%																								
Install 214 LF of 36" valley gutter in the Jax Diner parking lot	V Concrete	9/13/23	9/15/23	✓		0%																								
Install 635 LF of concrete curb and gutter around the island in the Jax Diner parking lot	V Concrete	9/15/23	9/19/23	✓		0%																								
Install 5,805 SF of pavers in the island at Jax Diver parking lot	Ruppert, Inc.	9/19/23	9/23/23	✓		0%																								
Install 177 LF of 36" valley gutter along the north side of W. River St. in front of the Jax Diner parking	V Concrete	9/23/23	9/23/23	✓		0%																								
Install the concrete boarder curb and ADA pads for the crosswalk in front of 10090 W. River Street	V Concrete	9/23/23	9/24/23	✓		0%																								
Install the pavers in the crosswalk in front of 10090 W. River St.	Ruppert, Inc.	9/24/23	9/26/23	✓		0%																								
Install 56 LF of 3" rotated curb along the south side of W. River St.	V Concrete	9/26/23	9/26/23	✓		0%																								
Install 194 LF of 4" rotated curb along the south side of W. River St.	V Concrete	9/26/23	9/27/23	✓		0%																								
Install 1,435 SF of paver sidewalk along the south side of W. River St.	Ruppert, Inc.	9/27/23	9/28/23	✓		0%																								
Install concrete driveway at 10055 W. River St.	Ruppert, Inc.	9/28/23	9/30/23	✓		0%																								
DEMOLITION BETWEEN 10039 W. RIVER ST. AND BRIDGE ST.						**C2.5**																								
Remove and dispose of 84 LF (e) concrete curb & gutter along north side of WRS	Ruppert, Inc.	9/7/23	9/8/23		✓	0%																								
Remove and dispose of 18 LF concrete curb and gutter along south WRS in front of 10031 WRS	Ruppert, Inc.	9/8/23	9/8/23		✓	0%																								
Remove and store roadway signs and parking meters	Ruppert, Inc.	9/8/23	9/8/23	✓		0%																								
Remove and dispose of dumpster at Jax Diner	Ruppert, Inc.	9/8/23	9/10/23		✓	0%																								
Remove and dispose of paver sidewalk in front of 10031 W. River St.	Ruppert, Inc.	9/10/23	9/11/23	✓		0%																								
Remove and dispose of 108 LF of AC curb along parking are of Jax Diner	Ruppert, Inc.	9/11/23	9/11/23	✓		0%																								
UNDERGROUND STORM DRAIN BETWEEN 10039 W. RIVER ST. AND BRIDGE ST.						**C6.5**																								
Trench and install 207 LF of SD pipe in center of W. River Street	Ruppert, Inc.	9/11/23	9/14/23	✓		0%																								
Install 48" SDMH #8, middle of W. River Street in front of 10031 W. River St.	Ruppert, Inc.	9/14/23	9/15/23	✓		0%																								
Install 48" SDMH #14, middle of W. River Street in front of 10015 W. River St.	Ruppert, Inc.	9/15/23	9/16/23	✓		0%																								
Install 48" SDMH #9, middle of W. River Street and Bridge St.	Ruppert, Inc.	9/16/23	9/16/23	✓		0%																								
Install 36 LF of 15" SD pipe in the Jax Diner parking lot	Ruppert, Inc.	9/16/23	9/16/23	✓		0%																								
Install 48" SDMH #12 in the Jax Diner parking lot	Ruppert, Inc.	9/16/23	9/17/23	✓		0%																								
Install DI #6 in the Jax Diner parking lot	Ruppert, Inc.	9/17/23	9/17/23	✓		0%																								
Install the ChamberMaxx stormwater retention system	Ruppert, Inc.	9/17/23	9/19/23	✓		100%																								
Install 11 LF of 15" SD pipe in front of 10031 W. River St.	Ruppert, Inc.	9/19/23	9/19/23	✓		0%																								

West River Street Project Schedule

							MAY				JUNE					JULY				AUGUST					SEPTEMBER				OCTOBER	
							Week 1	Week 2	Week 3	Week 4	Week 1	Week 2	Week 3	Week 4	Week 5	Week 1	Week 2	Week 3	Week 4	Week 1	Week 2	Week 3	Week 4	Week 5	Week 1	Week 2	Week 3	Week 4	Week 1	Week 2
Task	Contractor/ Subcontractor	Approx. Start Date:	Approx. End Date:	Daytime Work (yes/no)	Nightime Work (yes/no)	% Completed	5/1 - 5/6	5/7 - 5/13	5/14 - 5/20	5/21 - 5/27	5/28 - 6/3	6/4 - 6/10	6/11 - 6/17	6/18 - 6/24	6/25 - 7/1	7/2 - 7/8	7/9 - 7/15	7/16 - 7/22	7/23 - 7/29	7/30 - 8/5	8/6 - 8/12	8/13 - 8/19	8/20 - 8/26	8/27 - 9/2	9/3 - 9/9	9/10 - 9/16	9/17 - 9/23	9/24 - 9/30	10/1 - 10/7	10/8 - 10/14
Install DI #5 in front of 10031 W. River St.	Ruppert, Inc.	9/19/23	9/19/23	✓		0%																								
UNDERGROUND UTILITIES BETWEEN 10039 W. RIVER ST. AND BRIDGE ST.						**U4.0**																								
Joint Trench - 169 LF	Ruppert, Inc.	9/19/23	9/22/23	✓		0%																								
Install 612TD Vault and (2) pull boxes in W. River St. in front of 10009 W. River St.	Ruppert, Inc.	9/22/23	9/25/23	✓		0%																								
Install lateral 101 LF AT&T trench and merge with existing AT&T pull box	Ruppert, Inc.	9/25/23	9/25/23	✓		0%																								
Install lateral 108 LF CATV trench and attached to utiltiy pole on Bridge St. north of W. River St.	Ruppert, Inc.	9/25/23	9/26/23	✓		0%																								
PREP FOR CONCRETE BETWEEN 10039 W. RIVER ST. AND BRIDGE ST.						**C3.5**																								
Sawcut and prep for 36" valley gutter in Jax Diner parking lot	Ruppert, Inc.	9/20/23	9/20/23	✓		0%																								
Prep for 36" valley gutter at north side of W. River St. in front of Jax Diner parking	Ruppert, Inc.	9/20/23	9/21/23	✓		0%																								
Prep for 63 LF of concrete curb/gutter along the south side of W. River St.	Ruppert, Inc.	9/21/23	9/21/23	✓		0%																								
Prep for 63 LF of paver sidewalk along the south side of W. River St.	Ruppert, Inc.	9/21/23	9/22/23	✓		0%																								
Install 52 LF of 36" valley gutter in the Jax Diner parking lot	V Concrete	9/22/23	9/24/23	✓		0%																								
Install 106 LF of 36" valley gutter along the north side of W. River St. in front of the Jax Diner parking	V Concrete	9/24/23	9/27/23	✓		0%																								
Install 63 LF of 4" rotated curb along the south side of W. River St.	V Concrete	9/27/23	9/29/23	✓		0%																								
Install 371 SF of paver sidewalk along the south side of W. River St.	Ruppert, Inc.	9/29/23	10/1/23	✓		0%																								
Install 70 SF of heavy duty paver sidewalk in frotn of 10031 W. River St.	Ruppert, Inc.	10/1/23	10/2/23	✓		0%																								
Install 44 LF of flush curb in the Jax Diner parking lot	V Concrete	10/2/23	10/3/23	✓		0%																								